APPENDIX 2 - FACILITY STATUS UPDATE

This Section describes the current status of facilities that were applied-for, are under construction or have been placed on-stream since the 2010 Annual Plan was issued on December 20 2010. Periodic updates are being provided based on the level of activity occurring with respect to facilities. To facilitate this, an additional column has been added to indicate the month that the update was provided. In addition, new meter stations will be updated annually at the December Annual Plan publishing date.

Applied-for Facilities	Description	Target In- Service Date	Status	Previous Annual Plan Reference	Forecast Cost (\$Millions)	Update Month
Bear River Lateral Loop No. 2	10 km NPS 10	November 2011	In-service Oct. 18 2011	2010	6.9	December 2011
Bens Lake C/S Modifications	Valves, Piping	April 2012	Proposed	December 13 2011 TTFP Notification	8.1	December 2011
Berland River C/S Unit Addition	28 MW	September 2012	Approved Nov 8 2011	April 12 2011 TTFP	70.9	November 2011
Cabin Meter Station	2-2012U-8 Ultrasonic meter	May 2012	Under Construction	2009	4.7	October 2011
Cheecham West #2 Sales Meter Station Modifications	2-1610U- Ultrasonic meter	April 2012	Applied for June 23 2011 ²	June 2 2011 TTFP Notification	2.5	July 2011
Cheecham West Crossover	14 km NPS 20	April 2012	Applied for June 23 2011 ²	April 12 2011 TTFP	19.6	June 2011
Chinchaga Lateral Loop No. 3	33 km NPS 48	April 2014	Applied for Oct 14 2011 ³	July 12/Sept 13 2011 TTFP	103.4	October 2011
Cutbank River Lateral Loop (Bald Mountain Section)	38 km NPS 24	April 2011	In-service (April 23 2011)	July 13 2010 TTFP	42.2	December 2011

¹ Forecast Cost is the applied for cost or the forecast cost to complete for facilities in-service.

² Cheecham West Crossover, Kettle River North Lateral Loop (Engstrom Section) and Cheecham West #2 Sales Meter Station Upgrade were applied for in a single Section 58 NEB application.

³ Chinchaga Lateral Loop No. 3 and HRML – Komie North Section were applied for in a single Section 52 application.

Applied-for Facilities	Description	Target In- Service Date	Status	Previous Annual Plan Reference	Forecast Cost (\$Millions)	Update Month
Cutbank River Lateral Loop (Red Rock Section)	10 km NPS 24	April 2012	Under Construction	May 10 2011 TTFP	21.7	December 2011
Gold Creek C/S Unit Addition	28 MW	December 2011	In-service (Dec 15 2011)	2010	58.6	December 2011
Gordondale Lateral Loop No. 2	24 km NPS 42	January 2012	Under Construction	2010	65.3	November 2011
Gordondale East Meter Station	882 Orifice meter	May 2012	Applied for Nov 18 2011	October 27 2011 TTFP Notification	\$1.5	November 2011
GPML Loop (Karr North and Nosehill Creek Sections)	16 km NPS 42 (Karr N.) 3.5 km NPS 42 (Nosehill Ck.)	April 2012	Under Construction	2010	39.2 21.4	October 2011
Groundbirch East Meter Station	1212-4U Ultrasonic meter	July 2012	Proposed	November 30 2011 TTFP Notification	\$2.2	December 2011
Groundbirch Mainline (Saturn Section) & Meter Station	24 km NPS 36	April 2012	Under Construction	2010	59.0	October 2011
Harmattan Straddle Plant Connections	NPS 24 tie-in	June 2012	Applied for Nov 9 2011	NA	CIAC	November 2011
Horn River Mainline (HRML) Loop (Kyklo Creek Section)	29.1 km NPS 42	April 2013	Applied for April 29 2011 ⁵	2010	81.2	May 2011
Horn River Project (Ekwan & Cabin Sections)	85.2 km NPS 24 72 km NPS 36	May 2012	Under Construction	2009	253.2	October 2011
HRML (Komie North Section) & Fortune Creek M.S.	100 km NPS 36	April 2014	Applied for Oct 14 2011 ³	July 12/Sept 13 2011 TTFP	227.3 2.5	October 2011

⁴ Cutbank River Lateral Loop (Red Rock Section), Musreau Lake Lateral Loop No. 2 and Musreau Lake Meter Station Upgrade were applied for in a single Section 58 NEB application.

⁵ The Horn River Mainline (Kyklo Creek Section), Northwest Mainline (Timberwolf Section) and the Tanghe Creek Lateral Loop No. 2 (Cranberry Section) have been applied for in a single NEB Application titled Northwest Mainline Expansion Section 52 Application

Applied-for Facilities	Description	Target In- Service Date	Status	Previous Annual Plan Reference	Forecast Cost (\$Millions)	Update Month
HRML Loop (Townsoitoi Section)	27 km NPS 42	TBD	Proposed	July 12/Sept 13 2011 TTFP	77.5	October 2011
Kearl Extension	4.16 km NPS 24 19.14 NPS 20	July 2011	In-service Sept. 1 2011	2009	28.9	December 2011
Kearl Meter Station	2 - 1612U Ultrasonic meter	July 2011	In-service Sept. 1 2011	2009	3.2	December 2011
Kettle River North Lateral Loop (Engstrom Section)	11.5 km NPS 24	April 2012	Applied for June 23 2011 ²	April 12 2011 TTFP	20.2	June 2011
Komie East Extension	2.2 km NPS 24	May 2012	Under Construction	2009	3.2	October 2011
Komie East Meter Station	1010U-4 Ultrasonic meter	May 2012	Under Construction	2009	2.6	October 2011
Leismer to Kettle River Crossover	79 km NPS 30	April 2013	Applied for July 15 2011	2010 & May 10 2011 TTFP	156.8	August 2011
Little Hay Creek Meter Station	442 Orifice meter	May 2012	Under Construction	2009	1.7	October 2011
Moody Creek & Hidden Lake North C/S	15 MW (2)	November 2012	Approved July 5 2011	2010	57.1 53.0	July 2011
Musreau Lake Lateral Loop No. 2	16 km NPS 20	April 2012	Under Construction⁴	May 10 2011 TTFP	22.9	December 2011
Musreau Lake Meter Station Modifications	2-1610U- Ultrasonic meter	April 2012	Under Construction⁴	May 11 2011 TTFP Notification	2.5	December 2011
Northwest Mainline Loop (Timberwolf Section) ⁶	49.8 km NPS 48	April 2013	Applied for April 29 2011 ⁵	2010	153.6	May 2011
NWML Loop (Pyramid Section	30 km NPS 48	TBD	Proposed	July 12/Sept 13 2011 TTFP	92.5	October 2011
Pelican Mainline Back- up Loop Relocation	1.4 km NPS 10	May 2011	In-service (May 4 2011)		CIAC	December 2011

_

⁶ The 2010 Annual Plan Chapter 2 included two sections of Northwest Mainline called Timberwolf and Sabbath sections. Since these were to be constructed together, both were combined in a single name – Timberwolf Section.

Applied-for Facilities	Description	Target In- Service Date	Status	Previous Annual Plan Reference	Forecast Cost (\$Millions)	Update Month
Sierra Meter Station	880U-4 Ultrasonic meter	May 2012	Under Construction	2009	3.3	October 2011
Snuff Mountain North Receipt Meter Station	662 Orifice Meter	October 2011	In-Service (Nov 14 2011)	April 7 2011 TTFP Notification	1.4	December 2011
Tanghe Creek Lateral Loop No. 2 (Cranberry Section)	32.3 km NPS 48	April 2013	Applied for April 29 2011 ⁵	2010	89.2	May 2011
Tanghe Creek Lateral Loop No. 2 (Sloat Creek Section)	38 km NPS 48	April 2012	Approved July 25 2011	2010	115.0	August 2011
Watino Crossover and Calais Extension	6.8 km NPS 4	February 2011	In-service Feb 23 and Mar 14 2011	2009	6.1	December 2011
Whiskey Jack Lake Meter Station	2-NPS 6 Turbine Meter	February 15, 2012	Approved Oct. 27 2011	June 13 2011 TTFP Notification	1.4	November 2011