This section describes the current status of facilities that were applied for, are under construction or have been placed on-stream since the 2011 Annual Plan was issued on December 15, 2011. Periodic updates are being provided based on the level of activity occurring with respect to facilities. Facilities with (AP) after the project name refer to ATCO Pipelines footprint projects.

		Tannatila		Danidana Amanal	F	
Applied-for Facilities	Description	Target In- Service Date	Status	Previous Annual Plan Reference	Forecast Cost 1(\$Millions)	Update Month
Banff Loop Extension at Canmore (AP)	7 km NPS 6	4 th qtr. 2012	Proposed	July 10, 2012 TTFP Notification	11.3	July
Bens Lake C/S Modifications	Valves, Piping	April 2012	In service May 1 2012	December 13 2011 TTFP Notification	8.1	May
Berland River C/S Unit Addition	28 MW	September 2012	In-service September 18 2012	April 12, 2011 TTFP	71.6	October
Bootis Hill Lateral Loop	5 km NPS 20	Feb. 2014	NEB Rejected Application as deficient June 21 2012 ²	Feb. 14/May 16 2012 TTFP Notification	24.3	November
Bootis Hill Meter Station Modifications	2-1280-4U Ultrasonic Meter	Feb. 2014	NEB Rejected Application as deficient June 21 2012	February 14, 2012 TTFP	2.2	November
Divest Brazeau East Lateral & Pembina West Meter Station	3.8 km NPS 8		Approved Nov. 6 2012	June 12, 2012 TTFP Notification		November
Cabin Meter Station	2 - 2012U-8 Ultrasonic Meter	June 2012	In-service Aug 15 2012	2009	4.2	October
Cheecham West No. 2 Sales Meter Station Modifications	2 - 1610U Ultrasonic Meter	April 2012	In-service April 19 2012	June 2, 2011 TTFP Notification	2.6	May
Cheecham West Crossover	14 km NPS 20	April 2012	In-service Apr. 16 2012	April 12, 2011 TTFP	24.1	Мау
Chinchaga Lateral Loop No. 3	33 km NPS 48	April 2014	Applied for Oct. 14 2011 ³	July 12/Sept 13, 2011 TTFP	103.4	
Cutbank River Lateral Loop (Red Rock Section)	10 km NPS 24	April 2012	In-service Apr. 11 2012	May 10, 2011 TTFP	26.6	May
Dawes Lake North Sales	2 – 640T Turbine Meter	October 2012	In-service Oct. 26 2012	April 13, 2012 TTFP Notification	1.2	November

_

¹ Forecast Cost is the applied for cost or the forecast cost to complete for facilities in-service.

² Bootis Hill Lateral Loop and Bootis Hill Meter Station Modifications were applied for in a single NEB Section 58 application.

³ Chinchaga Lateral Loop No. 3, and HRML – Komie North Section were applied for in a single NEB Section 52 application.

NOVA Gas Transmission Ltd.

Appendix 2: 2012 Facility Status Update (November)

Applied-for Facilities	Description	Target In- Service Date	Status	Previous Annual Plan Reference	Forecast Cost 1(\$Millions)	Update Month
Decommission Alberta System Meter Stations and Associated Laterals	Flatbush Edwand South Fourth Creek South Owlseye Oyen	4 th qtr. 2012	Applied for July 19 2012	June 7, 2012 TTFP Notification	1.7	October
Denning Lake C/S	3.5 MW	November 2014	Proposed	November 20, 2012 TTFP	36.2	November
East Calgary Connector (AP)	11 km NPS 30	TBD	Proposed	July 12, 2011 TTFP	39.1	March
Germain Sales Meter Station	2 - 640T Turbine Meter	September 2012	In-service Aug. 29 2012	February 3, 2012 TTFP Notification	1.1	November
Gordondale Lateral Loop No. 2	24 km NPS 42	March 2012	In-service Mar. 17 2012	2010	55.3	May
Gordondale East Meter Station	882 Orifice Meter	May 2012	In-service June 5 2012	October 27, 2011 TTFP Notification	1.5	June
GPML Loop (Karr North and Nosehill Creek Sections)	16 km NPS 42 (Karr N.) 3.5 km NPS 42 (Nosehill Ck.)	April 2012	In-service Mar. 20 2012 Mar. 31 2012	2010	34.6 25.4	May
Groundbirch Mainline (Saturn Section) and Saturn Meter Station	24 km NPS 36	April 2012	In-service Apr. 1 2012	2010	44.2 3.5	May
Groundbirch East Meter Station	1212-4U Ultrasonic Meter	July 2012	In-service Nov. 23 2012	November 30, 2011 TTFP Notification	2.2	November
Hangingstone Sales Meter Station	2-1280T Turbine meter	May 1, 2013	Applied-for Sept. 7 2012	Aug. 20, 2012 TTFP Notification	1.9	October
Harmattan Straddle Plant Connections	NPS 24 tie-in	June 2012	In-service Sep. 10 2012	NA	CIAC	November
Hidden Lake North C/S	15 MW	January 2013	Under construction	2010	53.0	November
Horn River Mainline (HRML) Loop (Kyklo Creek Section)	29.1 km NPS 42	April 2013	Under construction	2010	81.2	November
Horn River Project (Ekwan & Cabin Section)	72 km NPS 36	May 2012	In-service Oct. 1, 2011 Apr. 23 2012	2009	64.0 168.6	May
HRML (Komie North Section) & Fortune Creek M.S.	100 km NPS 36	April 2015	Applied for Oct. 14 2011	July 12/Sept 13, 2011 TTFP	227.3 2.5	November
HRML Loop (Townsoitoi Section)	27 km NPS 42	TBD	Proposed	July 12/Sept 13, 2011 TTFP	77.5	
Kettle River North Lateral Loop (Engstrom Section)	11.5 km NPS 24	April 2012	In-service Apr. 16 2012	April 12, 2011 TTFP	22.9	Мау
Komie East Extension	2.2 km NPS 24	May 2012	In-service Apr. 23 2012	2009	3.2	May
Komie East Meter Station	1010U-4 Ultrasonic Meter	June 2012	In-service June. 1, 2012	2009	2.3	July

NOVA Gas Transmission Ltd.

Appendix 2: 2012 Facility Status Update (November)

Applied-for Facilities	Description	Target In- Service Date	Status	Previous Annual Plan Reference	Forecast Cost 1(\$Millions)	Update Month
Leismer to Kettle River Crossover	79 km NPS 30	April 2013	Under construction	2010 and May 10, 2011 TTFP	156.8	November
Leming Lake Sales Lateral Loop	37 km NPS 20	April 2014	Proposed	November 20, 2012 TTFP	61.7	November
Little Hay Creek Meter Station	442 Orifice Meter	June 2012	In-service June. 1, 2012	2009	1.8	July
Medicine Hat Area Looping Foothills Control Valve	27 km NPS 20 Tie-in / Control	November 2014	Proposed	November 20, 2012 TTFP	38.0 4.0	November
Moody Crook C/S	Valve 15 MW	December	Under	2010	57.1	November
Moody Creek C/S	15 IVIVV	2012	construction	2010	57.1	November
Moosa Crossover	5 km NPS 20	April 2014	Proposed	November 20, 2012 TTFP	10.6	November
Musreau Lake Lateral Loop No. 2	16 km NPS 20	April 2012	In-service Apr. 4 2012	May 10, 2011 TTFP	23.4	May
Musreau Lake Meter Station Modifications	2 - 1610U Ultrasonic Meter	April 2012	In-service Mar. 25 2012	May 11, 2011 TTFP Notification	2.6	May
Norma Transmission (AP)	34 km NPS 20	November 2013	Proposed	July 10, 2012 TTFP Notification	61.1	November
Norma Transmission (NGTL)	3 km NPS 20	November 2013	Proposed	November 20, 2012 TTFP	8.0	November
Northeast Calgary Connector (AP)	17 km NPS 24	TBD	Proposed	2011	50.5	July
Northwest Edmonton Connector (AP)	16 km NPS 24	2 nd qtr. 2012	In-service	July 12, 2011 TTFP	27.9	March
Northwest Mainline Loop (Timberwolf Section) ⁴	49.8 km NPS 48	April 2013	Under construction	2010	153.6	November
NWML Loop (Pyramid Section	30 km NPS 48	TBD	Proposed	July 12/Sept 13, 2011 TTFP	92.5	
Peace River Mainline & Valleyview C/S Decommissioning (Meikle River to Valleyview section)	266 km NPS 20 2.3 km NPS 4 2.9 MW	End of 2013	Applied-for Aug. 28 2012	2010	13.6	October
Peigan Trail Pipeline (AP)	8 km NPS 20	TBD	Proposed	July 10, 2012 TTFP Notification	39.5	July
Saddle Lake Lateral Loop	12.1 km NPS 16	April 2014	Proposed	November 20, 2012 TTFP	19.7	November

⁴ The 2010 Annual Plan Chapter 2 included two sections of Northwest Mainline called Timberwolf and Sabbath sections. Since these were to be constructed together, both were combined under a single name – Timberwolf Section.

NOVA Gas Transmission Ltd.

Appendix 2: 2012 Facility Status Update (November)

Applied-for Facilities	Description	Target In- Service Date	Status	Previous Annual Plan Reference	Forecast Cost 1 (\$Millions)	Update Month
Shepard Energy Centre Extension (AP)	14 km NPS 20, associated Delivery Station (2-1612T Turbine Meter) and associated system modifications	July 2014	Proposed	November 20, 2012 TTFP	59. <i>4</i>	November
Sierra Meter Station	880U-4 Ultrasonic Meter	June 2012	In-service June 1, 2012	2009	3.0	July
Southeast Calgary Connector (AP)	11 km NPS 24	4 th qtr. 2012	Applied for	July 12, 2011 TTFP	27.5	March
Southwest Edmonton Connector (AP)	20 km NPS 20	TBD	Proposed	July 10, 2012 TTFP Notification	39.5	July
Sunday Creek South Lateral Loop No. 3	12.7 km NPS 24	April 2014	Proposed	November 20, 2012 TTFP	31.0	November
Sunday Creek South Sales Meter Station	2-1280U Ultrasonic Meter	December 2012	Proposed	October 18, 2012 TTFP Notification	2.3	November
Torrington C/S Modifications	Valves/pipe mods.	November 2012	In-service Oct. 19 2012	2011 and May 28, 2012 TTFP Notification	7.6	October
Tanghe Creek Lateral Loop No. 2 (Cranberry Section)	32.3 km NPS 48	April 2013	Under construction	2010	89.2	November
Tanghe Creek Lateral Loop No. 2 (Sloat Creek Section)	38 km NPS 48	April 2012	In-service Apr. 6 2012	2010	106.0	May
Upgrade Indus Pipeline System (AP)	20 km NPS 4	4 th qtr. 2012	Proposed	July 10, 2012 TTFP Notification	8.1	July
Wapasu Creek Sales Meter Station	2 - 1280U Ultrasonic Meter	April 2013	Approved Aug. 22 2012	May 10, 2012 TTFP Notification	3.5	October
Whiskey Jack Lake Sales Meter Station	2 - NPS 6 Turbine Meter	February 2012	In-Service February 15, 2012	June 13, 2011 TTFP Notification	1.2	March